

# La Center Wastewater Treatment Plant Upgrade Update

Status: Construction started on 6/1/09 by contractor McClure and Sons, Inc and is 60% complete.

## Major Work Items Complete in February of 2010:

1. Permeate Pump Room lid concrete poured.
2. Emergency generator concrete pad poured and generator placed on pad.
3. New control room insulation and some of the siding installed.
4. Headworks concrete screen channels poured, CMU second story walls constructed.
5. Pipe gallery piping and conduit started.

## ***Pictures of WWTP Upgrade***



**2/15/10 – Pouring Permeate Pump Room Lid Concrete**



**2/23/10 – 1,000 MW Generator on new concrete pad**



**2/28/10 – New Control Room Siding Placement**



**2/25/10 – Headworks Interior showing CMU walls and channel gate**



**2/18/10 – Piping and Conduits in MBR Pipe Gallery**