

# La Center Wastewater Treatment Plant Upgrade Update

Status: Construction started on 6/1/09 by contractor McClure and Sons, Inc and is 66% complete.

## Major Work Items Complete in March of 2010:

1. Membrane basins coated.
2. Extensive pipe gallery piping and electrical work completed.
3. Permeate pumps installed.
4. Waterproof membrane of headworks exterior walls started.
5. Membrane diffusers and air piping in basins installed.
6. Headworks walls second story siding installed.

## ***Pictures of WWTP Upgrade***



**3/25/10 – MBR 2 diffusers and piping**



**3/26/10 – Headworks exterior waterproof membrane and backfilling**



**3/26/10 – Pipe Gallery Piping and Valving**



**3/26/10 – Headworks siding on south gable end**



**3/26/10 – Headworks building siding**