

Stormwater Pollution Prevention Plan

For

Manning Meadows Subdivision

Prepared For

LGI Homes – Ian McGrady
700 Washington Street, Suite 200
Vancouver, WA 98660

Owner

Ken and Debra Manning
1819 NE 339th Street

La Center, WA 98629

Developer

LGI Homes – Ian McGrady
700 Washington Street, Suite
200

Vancouver, WA 98660

Operator/Contractor

Unknown

Project Site Location

Parcel # 209048000

SWPPP Prepared By

PLS Engineering, Inc.
604 W Evergreen Blvd
Vancouver, WA 98660
(360) 944-6519

SWPPP Preparation Date

June 2025

Approximate Project Construction Dates

May 2026

Contents

1.0 Introduction.....	5
2.0 Site Description	7
2.1 Existing Conditions	7
2.2 Proposed Construction Activities	7
3.0 Construction Stormwater BMPs	9
3.1 The 13 BMP Elements.....	9
3.1.1 Element #1 – Mark Clearing Limits	9
3.1.2 Element #2 – Establish Construction Access	9
3.1.3 Element #3 – Control Flow Rates.....	10
3.1.4 Element #4 – Install Sediment Controls	10
3.1.5 Element #5 – Stabilize Soils	11
3.1.6 Element #6 – Protect Slopes.....	12
3.1.7 Element #7 – Protect Drain Inlets.....	12
3.1.8 Element #8 – Stabilize Channels and Outlets.....	13
3.1.9 Element #9 – Control Pollutants.....	13
3.1.10 Element #10 – Control Dewatering.....	15
3.2 Site Specific BMPs.....	17
3.3 Additional Advanced BMPs.....	17
4.0 Construction Phasing and BMP Implementation	19
5.0 Pollution Prevention Team	21
5.1 Roles and Responsibilities.....	21
5.2 Team Members	21
6.0 Site Inspections and Monitoring.....	23
6.1 Site Inspection	23
6.1.1 Site Inspection Frequency	23
6.1.2 Site Inspection Documentation.....	23
6.2 Stormwater Quality Monitoring	24
6.2.1 Turbidity Sampling.....	24
7.0 Reporting and Recordkeeping	27
7.1 Recordkeeping.....	27
7.1.1 Site Log Book.....	27
7.1.2 Records Retention.....	27
7.1.3 Access to Plans and Records	27
7.1.4 Updating the SWPPP.....	27
7.2 Reporting	28
7.2.1 Discharge Monitoring Reports	28

7.2.2 Notification of Noncompliance	28
Appendix A – Site Plans	29
Appendix B – Construction BMPs	31
Appendix C – Alternative BMPs	33
Appendix D – General Permit	35
Appendix E – Site Inspection Forms (and Site Log)	37
Appendix F – Engineering Calculations	46

Appendix A Site plans

- Vicinity map (with all discharge points)
- Site plan with TESC measures

Appendix B Construction BMPs

- Possibly reference in BMPs, but likely it will be a consolidated list so that the applicant can photocopy from the list from the SWMMWW.

Appendix C Alternative Construction BMP list

- List of BMPs not selected, but can be referenced if needed in each of the 12 elements

Appendix D General Permit

Appendix E Site Log and Inspection Forms

Appendix F Engineering Calculations

1.0 Introduction

This Stormwater Pollution Prevention Plan (SWPPP) has been prepared for the Manning Meadows Subdivision. The site is located on Parcel 209048000 the existing site is approximately 11.60 acres however, including frontage improvements along NE 339th Street, approximately 12.06 acres will be disturbed during development. Current proposed development associated with this SWPPP includes the construction of 81 single-family attached and detached homes. The stormwater plan associated with this project provides for stormwater management of all runoff from the site using a detention pond. Stormwater runoff from the pollution generating surfaces will be treated by a wet pond.

Construction activities will include excavation, grading, construction of paving and sidewalk to serve the site, construction of an wet/detention pond to mitigate for impacts to stormwater runoff from the new paving, and installation of utilities to serve the site including sanitary sewer, storm sewer, potable water, electrical, phone, and cable TV. The purpose of this SWPPP is to describe the proposed construction activities and all temporary and permanent erosion and sediment control (TESC) measures, pollution prevention measures, inspection/monitoring activities, and recordkeeping that will be implemented during the proposed construction project. The objectives of the SWPPP are to:

1. Implement Best Management Practices (BMPs) to prevent erosion and sedimentation, and to identify, reduce, eliminate or prevent stormwater contamination and water pollution from construction activity.
2. Prevent violations of surface water quality, ground water quality, or sediment management standards.
3. Prevent, during the construction phase, adverse water quality impacts including impacts on beneficial uses of the receiving water by controlling peak flow rates and volumes of stormwater runoff at the Permittee's outfalls and downstream of the outfalls.

This SWPPP was prepared using the Ecology SWPPP Template downloaded from the Ecology website. This SWPPP was prepared based on the requirements set forth in the Construction Stormwater General Permit and the *Stormwater Management Manual for Western Washington* (SWMMWW). The report is divided into seven main sections with several appendices that include stormwater related reference materials. The topics presented in the each of the main sections are:

- Section 1 – INTRODUCTION. This section provides a summary description of the project, and the organization of the SWPPP document.

- Section 2 – SITE DESCRIPTION. This section provides a detailed description of the existing site conditions, proposed construction activities, and calculated stormwater flow rates for existing conditions and post-construction conditions.
- Section 3 – CONSTRUCTION BMPs. This section provides a detailed description of the BMPs to be implemented based on the 12 required elements of the SWPPP (SWMMEW 2004).
- Section 4 – CONSTRUCTION PHASING AND BMP IMPLEMENTATION. This section provides a description of the timing of the BMP implementation in relation to the project schedule.
- Section 5 – POLLUTION PREVENTION TEAM. This section identifies the appropriate contact names (emergency and non-emergency), monitoring personnel, and the onsite temporary erosion and sedimentation control inspector
- Section 6 – INSPECTION AND MONITORING. This section provides a description of the inspection and monitoring requirements such as the parameters of concern to be monitored, sample locations, sample frequencies, and sampling methods for all stormwater discharge locations from the site.
- Section 7 – RECORDKEEPING. This section describes the requirements for documentation of the BMP implementation, site inspections, monitoring results, and changes to the implementation of certain BMPs due to site factors experienced during construction.

Supporting documentation and standard forms are provided in the following Appendices:

Appendix A – Site plans
Appendix B – Construction BMPs
Appendix C – Alternative Construction BMP list
Appendix D – General Permit
Appendix E – Site Log and Inspection Forms
Appendix F – Engineering Calculations

2.0 Site Description

2.1 Existing Conditions

The proposed site is identified as parcel number 209048000 and is addressed as 1819 NE 339th Street, La Center, Washington, 98629. Located within the Northeast ¼ of Section 2, Township 4 North, Range 1 East of the Willamette Meridian. The parcel is approximately 11.60 acres however, including frontage improvements along NE 339th Street, approximately 12.06 acres will be disturbed during development. There is currently one single-family residential home on site.

According to Soils Conservation Service mapping for the site vicinity, the soil onsite has been mapped as GeB – Gee Silt Loam, 0 to 8% slopes and GeD – Gee Silt Loam, 8 to 20%.

2.2 Proposed Construction Activities

The project proposes to develop the parcel into 81 single-family attached and detached homes. Construction activities will include excavation, grading, construction of paving and sidewalk to serve the site, construction of an infiltration trench to mitigate for impacts to stormwater runoff from the site, and installation of utilities to serve the site including sanitary sewer, storm sewer, potable water, electrical, phone, and cable TV.

Temporary erosion and sediment control facilities will be installed prior to site construction to handle construction-phase stormwater runoff. The schedule and phasing of BMPs during construction is provided in Section 4.0.

After the site has been graded and all new utilities are installed, the building construction will commence. Trees will also be planted in the landscape areas noted in the Landscape Plan. Temporary seeding will occur over the lots to establish vegetative cover until such time as individual buildings are developed and permanent landscaping occurs.

3.0 Construction Stormwater BMPs

3.1 The 13 BMP Elements

3.1.1 Element #1 – Mark Clearing Limits

To protect adjacent properties and to reduce the area of soil exposed to construction, the limits of construction will be clearly marked before land-disturbing activities begin. Trees that are to be preserved, as well as all sensitive areas and their buffers, shall be clearly delineated, both in the field and on the plans. In general, natural vegetation and native topsoil shall be retained in an undisturbed state to the maximum extent possible. The BMPs relevant to marking the clearing limits that will be applied for this project include:

- Preserving Native Vegetation (BMP C101)
- Silt Fence (BMP C233)

Alternate BMPs for marking clearing limits are included in Appendix C as a quick reference tool for the onsite inspector in the event the BMP(s) listed above are deemed ineffective or inappropriate during construction to satisfy the requirements set forth in the General NPDES Permit (Appendix D). To avoid potential erosion and sediment control issues that may cause a violation(s) of the NPDES Construction Stormwater permit (as provided in Appendix D), the Certified Erosion and Sediment Control Lead will promptly initiate the implementation of one or more of the alternative BMPs listed in Appendix C after the first sign that existing BMPs are ineffective or failing.

3.1.2 Element #2 – Establish Construction Access

Construction access or activities occurring on unpaved areas shall be minimized, yet where necessary, access points shall be stabilized to minimize the tracking of sediment onto public roads, and wheel washing, street sweeping, and street cleaning shall be employed to prevent sediment from entering state waters. All wash wastewater shall be controlled on site. The specific BMPs related to establishing construction access that will be used on this project include:

- Stabilized Construction Entrance (BMP C105)

Alternate construction access BMPs are included in Appendix C as a quick reference tool for the onsite inspector in the event the BMP(s) listed above are deemed ineffective or inappropriate during construction to satisfy the requirements set forth in the General NPDES Permit (Appendix D). To avoid potential erosion and sediment control issues that may cause a violation(s) of the NPDES Construction Stormwater permit (as provided in Appendix D), the Certified Erosion and Sediment Control Lead will promptly initiate the implementation of one or more of the alternative BMPs listed in Appendix C after the first sign that existing BMPs are ineffective or failing.

3.1.3 Element #3 – Control Flow Rates

In order to protect the properties and waterways downstream of the project site, stormwater discharges from the site will be controlled. The specific BMPs for flow control that shall be used on this project include:

- Outlet Protection (BMP C209).
- Sediment Trap (BMP C240).

Alternate flow control BMPs are included in Appendix C as a quick reference tool for the onsite inspector in the event the BMP(s) listed above are deemed ineffective or inappropriate during construction to satisfy the requirements set forth in the General NPDES Permit (Appendix D). To avoid potential erosion and sediment control issues that may cause a violation(s) of the NPDES Construction Stormwater permit (as provided in Appendix D), the Certified Erosion and Sediment Control Lead will promptly initiate the implementation of one or more of the alternative BMPs listed in Appendix C after the first sign that existing BMPs are ineffective or failing. The project site is located west of the Cascade Mountain Crest. As such, the project must comply with Minimum Requirement 7 (Ecology 2005). In general, discharge rates of stormwater from the site will be controlled where increases in impervious area or soil compaction during construction could lead to downstream erosion, or where necessary to meet local agency stormwater discharge requirements (e.g. discharge to combined sewer systems).

3.1.4 Element #4 – Install Sediment Controls

All stormwater runoff from disturbed areas shall pass through an appropriate sediment removal BMP before leaving the construction site or prior to being discharged to an infiltration facility. The specific BMPs to be used for controlling sediment on this project include:

- Silt Fence (BMP C233)
- Storm Drain Inlet Protection (BMP C220)

Silt fencing and storm drain inlet protection will be adequate for sediment control during summer months. Alternate sediment control BMPs are included in Appendix C as a quick reference tool for the onsite inspector in the event the BMP(s) listed above are deemed ineffective or inappropriate during construction to satisfy the requirements set forth in the General NPDES Permit (Appendix D). To avoid potential erosion and sediment control issues that may cause a violation(s) of the NPDES Construction Stormwater permit (as provided in Appendix D), the Certified Erosion and Sediment Control Lead will promptly initiate the implementation of one or more of the alternative BMPs listed in Appendix C after the first sign that existing BMPs are ineffective or failing.

In addition, sediment will be removed from paved areas in and adjacent to construction work areas manually or using mechanical sweepers, as needed, to minimize tracking of sediments on vehicle tires away from the site and to minimize washoff of sediments from adjacent streets in runoff.

Whenever possible, sediment laden water shall be discharged into onsite, relatively level, vegetated areas (BMP C240 paragraph 5, page 4-102).

In some cases, sediment discharge in concentrated runoff can be controlled using permanent stormwater BMPs (e.g., infiltration swales, ponds, trenches). Sediment loads can limit the effectiveness of some permanent stormwater BMPs, such as those used for infiltration or biofiltration; however, those BMPs designed to remove solids by settling (wet ponds or detention ponds) can be used during the construction phase. When permanent stormwater BMPs will be used to control sediment discharge during construction, the structure will be protected from excessive sedimentation with adequate erosion and sediment control BMPs. Any accumulated sediment shall be removed after construction is complete and the permanent stormwater BMP will be restabilized with vegetation per applicable design requirements once the remainder of the site has been stabilized.

The following BMPs will be implemented as end-of-pipe sediment controls as required to meet permitted turbidity limits in the site discharge(s). Prior to the implementation of these technologies, sediment sources and erosion control and soil stabilization BMP efforts will be maximized to reduce the need for end-of-pipe sedimentation controls.

- Construction Stormwater Filtration (BMP C251)
- Construction Stormwater Chemical Treatment (BMP C 250)
(implemented only with prior written approval from Ecology).

3.1.5 Element #5 – Stabilize Soils

Exposed and unworked soils shall be stabilized with the application of effective BMPs to prevent erosion throughout the life of the project. The specific BMPs for soil stabilization that shall be used on this project include:

- Temporary and Permanent Seeding (BMP C120)
- Mulching (BMP C121)
- Nets and Blankets (BMP C122)
- Plastic Covering (BMP C123)
- Topsoiling (BMP C125)
- Surface Roughening (BMP C130)
- Dust Control (BMP C140)
- Early application of gravel base on areas to be paved

Alternate soil stabilization BMPs are included in Appendix C as a quick reference tool for the onsite inspector in the event the BMP(s) listed above are deemed ineffective or inappropriate during construction to satisfy the requirements set forth in the General NPDES Permit (Appendix D). To avoid potential erosion and sediment control issues that may cause a violation(s) of the NPDES Construction Stormwater permit (as provided in Appendix D), the Certified Erosion and Sediment Control Lead will promptly initiate the implementation of one or more of the alternative BMPs listed in Appendix C after the first sign that existing BMPs are ineffective or failing.

The project site is located west of the Cascade Mountain Crest. As such, no soils shall remain exposed and unworked for more than 7 days during the dry season (May 1 to September 30) and 2 days during the wet season (October 1 to April 30). Regardless of the time of year, all soils

shall be stabilized at the end of the shift before a holiday or weekend if needed based on weather forecasts.

In general, cut and fill slopes will be stabilized as soon as possible and soil stockpiles will be temporarily covered with plastic sheeting. All stockpiled soils shall be stabilized from erosion, protected with sediment trapping measures, and where possible, be located away from storm drain inlets, waterways, and drainage channels.

3.1.6 Element #6 – Protect Slopes

All cut and fill slopes will be designed, constructed, and protected in a manner that minimizes erosion. The following specific BMPs will be used to protect slopes for this project:

- Temporary and Permanent Seeding (BMP C120)

Alternate slope protection BMPs are included in Appendix C as a quick reference tool for the onsite inspector in the event the BMP(s) listed above are deemed ineffective or inappropriate during construction to satisfy the requirements set forth in the General NPDES Permit (Appendix D). To avoid potential erosion and sediment control issues that may cause a violation(s) of the NPDES Construction Stormwater permit (as provided in Appendix D), the Certified Erosion and Sediment Control Lead will promptly initiate the implementation of one or more of the alternative BMPs listed in Appendix C after the first sign that existing BMPs are ineffective or failing.

3.1.7 Element #7 – Protect Drain Inlets

All storm drain inlets and culverts made operable during construction or inlets near the site that could potentially receive surface runoff from the construction site shall be protected to prevent unfiltered or untreated water from entering the drainage conveyance system. However, the first priority is to keep all access roads clean of sediment and keep street wash water separate from entering storm drains until treatment can be provided. Storm Drain Inlet Protection (BMP C220) will be implemented for all drainage inlets and culverts that could potentially be impacted by sediment-laden runoff on and near the project site. The following inlet protection measures will be applied on this project:

Drop Inlet Protection

- Block and Gravel Drop Inlet Protection
- Gravel and Wire Drop Inlet Protection
- Catch Basin Filter

If the BMP options listed above are deemed ineffective or inappropriate during construction to satisfy the requirements set forth in the General NPDES Permit (Appendix D), or if no BMPs are listed above but deemed necessary during construction, the Certified Erosion and Sediment Control Lead shall implement one or more of the alternative BMP inlet protection options listed in Appendix C.

3.1.8 Element #8 – Stabilize Channels and Outlets

Where site runoff is to be conveyed in channels or discharged to a stream or some other natural drainage point, efforts will be taken to prevent downstream erosion. The specific BMPs for channel and outlet stabilization that shall be used on this project include:

- Outlet Protection (BMP C209)

Alternate channel and outlet stabilization BMPs are included in Appendix C as a quick reference tool for the onsite inspector in the event the BMP(s) listed above are deemed ineffective or inappropriate during construction to satisfy the requirements set forth in the General NPDES Permit (Appendix D). To avoid potential erosion and sediment control issues that may cause a violation(s) of the NPDES Construction Stormwater permit (as provided in Appendix D), the Certified Erosion and Sediment Control Lead will promptly initiate the implementation of one or more of the alternative BMPs listed in Appendix C after the first sign that existing BMPs are ineffective or failing.

The project site is located west of the Cascade Mountain Crest. As such, all temporary on-site conveyance channels shall be designed, constructed, and stabilized to prevent erosion from the expected peak 10-minute velocity of flow from a Type 1A, 10-year, 24-hour recurrence interval storm for the developed condition. Alternatively, the 10-year, 1-hour peak flow rate indicated by an approved continuous runoff simulation model, increased by a factor of 1.6, shall be used. Stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent streambanks, slopes, and downstream reaches shall be provided at the outlets of all conveyance systems.

3.1.9 Element #9 – Control Pollutants

All pollutants, including waste materials and demolition debris, that occur onsite shall be handled and disposed of in a manner that does not cause contamination of stormwater. Good housekeeping and preventative measures will be taken to ensure that the site will be kept clean, well organized, and free of debris. If required, BMPs to be implemented to control specific sources of pollutants are discussed below.

Vehicles, construction equipment, and/or petroleum product storage/dispensing:

- All vehicles, equipment, and petroleum product storage/dispensing areas will be inspected regularly to detect any leaks or spills, and to identify maintenance needs to prevent leaks or spills.
- On-site fueling tanks and petroleum product storage containers shall include secondary containment.
- Spill prevention measures, such as drip pans, will be used when conducting maintenance and repair of vehicles or equipment.
- In order to perform emergency repairs on site, temporary plastic will be placed beneath and, if raining, over the vehicle.
- Contaminated surfaces shall be cleaned immediately following any discharge or spill incident.

Chemical storage:

- Any chemicals stored in the construction areas will conform to the appropriate source control BMPs listed in Volume IV of the Ecology stormwater manual. In Western WA, all chemicals shall have cover, containment, and protection provided on site, per BMPC153 for Material Delivery, Storage and Containment in SWMMWW 2005
- Application of agricultural chemicals, including fertilizers and pesticides, shall be conducted in a manner and at application rates that will not result in loss of chemical to stormwater runoff. Manufacturers' recommendations for application procedures and rates shall be followed.

Excavation and tunneling spoils dewatering waste:

- Dewatering BMPs and BMPs specific to the excavation and tunneling (including handling of contaminated soils) are discussed under Element 10.

Demolition:

- Dust released from demolished sidewalks, buildings, or structures will be controlled using Dust Control measures (BMP C140).
- Storm drain inlets vulnerable to stormwater discharge carrying dust, soil, or debris will be protected using Storm Drain Inlet Protection (BMP C220 as described above for Element 7).
- Process water and slurry resulting from sawcutting and surfacing operations will be prevented from entering the waters of the State by implementing Sawcutting and Surfacing Pollution Prevention measures (BMP C152).

Concrete and grout:

- Process water and slurry resulting from concrete work will be prevented from entering the waters of the State by implementing Concrete Handling measures (BMP C151).

Sanitary wastewater:

- Portable sanitation facilities will be firmly secured, regularly maintained, and emptied when necessary.
- Wheel wash or tire bath wastewater shall be discharged to a separate on-site treatment system or to the sanitary sewer as part of Wheel Wash implementation (BMP C106).

Solid Waste:

- Solid waste will be stored in secure, clearly marked containers.

Other:

- Other BMPs will be administered as necessary to address any additional pollutant sources on site.

The facility does not require a Spill Prevention, Control, and Countermeasure (SPCC) Plan under the Federal regulations of the Clean Water Act (CWA).

3.1.10 Element #10 – Control Dewatering

No dewatering is anticipated as part of this construction project. If it is necessary, appropriate BMP's will be implemented to ensure that dewatering water meets state water quality requirements before being discharged from the site.

3.1.11 Element #11 – Maintain BMPs

All temporary and permanent erosion and sediment control BMPs shall be maintained and repaired as needed to assure continued performance of their intended function. Maintenance and repair shall be conducted in accordance with each particular BMPs specifications (attached). Visual monitoring of the BMPs will be conducted at least once every calendar week and within 24 hours of any stormwater or non-stormwater discharge from the site. If the site becomes inactive, and is temporarily stabilized, the inspection frequency will be reduced to once every month.

All temporary erosion and sediment control BMPs shall be removed within 30 days after the final site stabilization is achieved or after the temporary BMPs are no longer needed. Trapped sediment shall be removed or stabilized on site. Disturbed soil resulting from removal of BMPs or vegetation shall be permanently stabilized.

3.1.12 Element #12 – Manage the Project

Erosion and sediment control BMPs for this project have been designed based on the following principles:

- Design the project to fit the existing topography, soils, and drainage patterns.
- Emphasize erosion control rather than sediment control.
- Minimize the extent and duration of the area exposed.
- Keep runoff velocities low.
- Retain sediment on site.
- Thoroughly monitor site and maintain all ESC measures.
- Schedule major earthwork during the dry season.

In addition, project management will incorporate the key components listed below:

As this project site is located west of the Cascade Mountain Crest, the project will be managed according to the following key project components:

Phasing of Construction

- The construction project is being phased to the extent practicable in order to prevent soil erosion, and, to the maximum extent possible, the transport of sediment from the site during construction.
- Revegetation of exposed areas and maintenance of that vegetation shall be an integral part of the clearing activities during each phase of construction, per the Scheduling BMP (C 162).

Seasonal Work Limitations

- From October 1 through April 30, clearing, grading, and other soil disturbing activities shall only be permitted if shown to the satisfaction of the local permitting authority that silt-laden runoff will be prevented from leaving the site through a combination of the following:
 - Site conditions including existing vegetative coverage, slope, soil type, and proximity to receiving waters; and
 - Limitations on activities and the extent of disturbed areas; and
 - Proposed erosion and sediment control measures.
- Based on the information provided and/or local weather conditions, the local permitting authority may expand or restrict the seasonal limitation on site disturbance.
- The following activities are exempt from the seasonal clearing and grading limitations:
 - Routine maintenance and necessary repair of erosion and sediment control BMPs;
 - Routine maintenance of public facilities or existing utility structures that do not expose the soil or result in the removal of the vegetative cover to soil; and
 - Activities where there is 100 percent infiltration of surface water runoff within the site in approved and installed erosion and sediment control facilities.

Coordination with Utilities and Other Jurisdictions

- Care has been taken to coordinate with utilities, other construction projects, and the local jurisdiction in preparing this SWPPP and scheduling the construction work.

Inspection and Monitoring

- All BMPs shall be inspected, maintained, and repaired as needed to assure continued performance of their intended function. Site inspections shall be conducted by a person who is knowledgeable in the principles and practices of erosion and sediment control. This person has the necessary skills to:
 - Assess the site conditions and construction activities that could impact the quality of stormwater, and
 - Assess the effectiveness of erosion and sediment control measures used to control the quality of stormwater discharges.
- A Certified Erosion and Sediment Control Lead shall be on-site or on-call at all times.
- Whenever inspection and/or monitoring reveals that the BMPs identified in this SWPPP are inadequate, due to the actual discharge of or potential to discharge a significant amount of any pollutant, appropriate BMPs or design changes shall be implemented as soon as possible.

Maintaining an Updated Construction SWPPP

- This SWPPP shall be retained on-site or within reasonable access to the site.
- The SWPPP shall be modified whenever there is a change in the design, construction, operation, or maintenance at the construction site that has, or could have, a significant effect on the discharge of pollutants to waters of the state.

The SWPPP shall be modified if, during inspections or investigations conducted by the owner/operator, or the applicable local or state regulatory authority, it is determined that the SWPPP is ineffective in eliminating or significantly minimizing pollutants in stormwater discharges from the site. The SWPPP shall be modified as necessary to include additional or modified BMPs designed to correct problems identified. Revisions to the SWPPP shall be completed within seven (7) days following the inspection.

3.1.13 Element #13 – Protect Low Impact Development BMPs

- Protect all bioretention and rain garden BMP's from sedimentation through installation and maintenance of erosion control BMP's on portions of the site that drain into them. Restore the BMP's to their fully functioning condition if they accumulate sediment during construction. Restoring the BMP must include removal of sediment and any sediment-laden bioretention/ rain garden soils, and replacing the removed soils with soils meeting the design specification.
- Prevent compacting bioretention and rain garden BMP's by excluding construction equipment and foot traffic. Protect completed lawn and landscaped areas from compaction by construction equipment.
- Control erosion and avoid introducing sediment from surrounding land uses onto permeable pavements. Do not allow muddy construction equipment on the base material or pavement. Do not allow sediment-laden runoff into permeable pavements or base materials.
- Pavements fouled with sediments or no longer passing an initial infiltration test must be cleaned using procedures from Book 4 of the manufacturer's procedures.
- Keep all heavy equipment off existing soils under LID facilities that have been excavated to final grade to retain the infiltration rate of the soils

3.2 Site Specific BMPs

Site specific BMPs are shown on the TESC Plan Sheets and Details in Appendix A. These site-specific plan sheets will be updated annually.

3.3 Additional Advanced BMPs

- The following BMPs are advanced and are only recommended if construction activities are complex enough to warrant them; or if the site has the potential for significant impacts to water quality. The following BMPs are directed at "end-of-pipe" treatment for sedimentation issues related to turbid runoff from construction

sites. Effective BMPs are most often the simple BMPs and focus on the minimization of erosion before sedimentation is an issue. The following BMPs will most likely be implemented only after other BMP options are exhausted, or if the construction activity is large and off-site sedimentation or turbid runoff occurs or is inevitable.

- For BMP 250, written pre-approval, through Ecology is required (see SWMMWW 2005):
- BMP C250: Construction Stormwater Chemical Treatment
- BMP C251: Construction Stormwater Filtration.

4.0 Construction Phasing and BMP Implementation

The BMP implementation schedule will be driven by the construction schedule. The following provides a sequential list of the proposed construction schedule milestones and the corresponding BMP implementation schedule. The list contains key milestones such as wet season construction.

The BMP implementation schedule listed below is keyed to proposed phases of the construction project and reflects differences in BMP installations and inspections that relate to wet season construction. The project site is located west of the Cascade Mountain Crest. As such, the dry season is considered to be from May 1 to September 30 and the wet season is considered to be from October 1 to April 30.

- Estimate of Construction start date: 5/01/26
- Estimate of Construction finish date: 5/01/31
- Mobilize equipment on site: 5/01/26
- Mobilize and store all ESC and soil stabilization products: 5/01/26
- Install ESC measures: 5/01/26
- Install stabilized construction entrance: 5/01/26
- Begin clearing and grubbing: 5/01/26
- Demolish existing structures: 5/01/26
- Begin site grading 5/01/26
- Site grading ends 5/30/26
- Excavate and install new utilities and services: 6/01/26
- Excavation for building foundations 5/06/26
- Begin building construction: 5/06/26
- Complete utility construction 5/06/26
- Begin implementing soil stabilization and sediment control BMPs throughout the site in preparation for wet season: 5/06/26
- Wet Season starts: 8/01/26
- Site inspections and monitoring conducted weekly and for applicable rain events as detailed in Section 6 of this SWPPP: 5/01/26
- Implement Element #12 BMPs and manage site to minimize soil disturbance during the wet season: 8/01/26
- Complete road paving 6/30/26
- Building construction complete: 6/06/26
- Dry Season starts: 5/01/27

5.0 Pollution Prevention Team

5.1 Roles and Responsibilities

The pollution prevention team consists of personnel responsible for implementation of the SWPPP, including the following:

- Certified Erosion and Sediment Control Lead (CESCL) – primary contractor contact, responsible for site inspections (BMPs, visual monitoring, sampling, etc.); to be called upon in case of failure of any ESC measures.
- Resident Engineer – For projects with engineered structures only (sediment ponds/traps, sand filters, etc.): site representative for the owner that is the project's supervising engineer responsible for inspections and issuing instructions and drawings to the contractor's site supervisor or representative
- Emergency Ecology Contact – individual to be contacted at Ecology in case of emergency.
- Emergency Owner Contact – individual that is the site owner or representative of the site owner to be contacted in the case of an emergency.
- Non-Emergency Ecology Contact – individual that is the site owner or representative of the site owner than can be contacted if required.
- Monitoring Personnel – personnel responsible for conducting water quality monitoring; for most sites this person is also the Certified Erosion and Sediment Control Lead.

5.2 Team Members

Names and contact information for those identified as members of the pollution prevention team are provided in the following table.

Title	Name(s)	Phone Number
Certified Erosion and Sediment Control Lead (CESCL)	Unknown	
Resident Engineer	Travis Johnson	(360)944-6519
Emergency Ecology Contact	Unknown	
Emergency Owner Contact	Unknown	
Non-Emergency Ecology Contact	Unknown	
Monitoring Personnel	Unknown	

6.0 Site Inspections and Monitoring

Monitoring includes visual inspection, monitoring for water quality parameters of concern, and documentation of the inspection and monitoring findings in a site log book. A site log book will be maintained for all on-site construction activities and will include:

- A record of the implementation of the SWPPP and other permit requirements;
- Site inspections; and,
- Stormwater quality monitoring.

For convenience, the inspection form and water quality monitoring forms included in this SWPPP include the required information for the site log book. This SWPPP may function as the site log book if desired, or the forms may be separated and included in a separate site log book. However, if separated, the site log book but must be maintained on-site or within reasonable access to the site and be made available upon request to Ecology or the local jurisdiction.

6.1 Site Inspection

All BMPs will be inspected, maintained, and repaired as needed to assure continued performance of their intended function. The inspector will be a Certified Erosion and Sediment Control Lead (CESCL) per BMP C160. The name and contact information for the CESCL is provided in Section 5 of this SWPPP.

Site inspection will occur in all areas disturbed by construction activities and at all stormwater discharge points. Stormwater will be examined for the presence of suspended sediment, turbidity, discoloration, and oily sheen. The site inspector will evaluate and document the effectiveness of the installed BMPs and determine if it is necessary to repair or replace any of the BMPs to improve the quality of stormwater discharges. All maintenance and repairs will be documented in the site log book or forms provided in this document. All new BMPs or design changes will be documented in the SWPPP as soon as possible.

6.1.1 Site Inspection Frequency

Site inspections will be conducted at least once a week and within 24 hours following any discharge from the site. For sites with temporary stabilization measures, the site inspection frequency can be reduced to once every month.

6.1.2 Site Inspection Documentation

The site inspector will record each site inspection using the site log inspection forms provided in Appendix E. The site inspection log forms may be separated from this SWPPP document, but will be maintained on-site or within reasonable access to the site and be made available upon request to Ecology or the local jurisdiction.

6.2 Stormwater Quality Monitoring

The construction site will comply with the requirements set forth in the 2015 Construction Stormwater General Permit (revised 2017) seen in Appendix D. A Certified Erosion and Sediment Control Lead shall be on-site or on-call at all times.

The following text describes the monitoring for the proposed development.

6.2.1 Turbidity Sampling

The receiving water body, Lacamas Creek Watershed, is impaired for turbidity. Mandatory BMPs (Best Management Practices) and erosion control practices put in place by the permit will appropriately minimize the turbidity of the stormwater discharge. Monitoring requirements for the proposed project will include weekly turbidity sampling to monitor site discharges for water quality compliance as required by the NPDES Construction Stormwater General Permit, provided that site discharges occur. It should be noted that the site is designed such that all site runoff will be infiltrated so it is likely that discharges will be rare or may not occur at all. Sampling will be conducted at all discharge points at least once per calendar week.

Turbidity sampling during construction will be completed weekly in order to confirm that erosion control measures are meeting the water quality standards for turbidity (Where an applicable TMDL has not specified a waste load allocation for construction stormwater discharge, but has not excluded these discharges, compliance with special Conditions S4 (monitoring) and S9 (SWPPPs) will constitute compliance with the approved TMDL (S8.E.1.c)). Special Conditions S4 establishes that the key benchmark values that require action are 25 NTU for turbidity (equivalent to 32 cm transparency) and 250 NTU for turbidity (equivalent to 6 cm transparency). If the 25 NTU benchmark for turbidity (equivalent to 32 cm transparency) is exceeded, the following steps will be conducted:

1. Ensure all BMPs specified in this SWPPP are installed and functioning as intended.
2. Assess whether additional BMPs should be implemented, and document revisions to the SWPPP as necessary.
3. Sample discharge location daily until the analysis results are less than 25 NTU (turbidity) or greater than 32 cm (transparency).

If the turbidity is greater than 25 NTU (or transparency is less than 32 cm) but less than 250 NTU (transparency greater than 6 cm) for more than 3 days, additional treatment BMPs will be implemented within 24 hours of the third consecutive sample that exceeded the benchmark value. Additional treatment BMPs to be considered will include, but are not limited to, off-site treatment, infiltration, filtration and chemical treatment.

If the 250 NTU benchmark for turbidity (or less than 6 cm transparency) is exceeded at any time, the following steps will be conducted:

1. Notify Ecology by phone within 24 hours of analysis (see Section 5.0 of this SWPPP for contact information).
2. Continue daily sampling until the turbidity is less than 25 NTU (or transparency is greater than 32 cm).

3. Initiate additional treatment BMPs such as off-site treatment, infiltration, filtration and chemical treatment within 24 hours of the first 250 NTU exceedance.
4. Implement additional treatment BMPs as soon as possible, but within 7 days of the first 250 NTU exceedance.
5. Describe inspection results and remedial actions taken in the site log book and in monthly discharge monitoring reports as described in Section 7.0 of this SWPPP.

In the event that Turbidity results are greater than 25 NTUs, or the site is determined to be out of compliance with surface water quality standards for turbidity, the following BMPs should be established, re-established or implemented as determined necessary by the Certified Erosion and Sediment Control lead (CESCL) in order to bring the site back into compliance:

BMP C105: Stabilized Construction Entrance / Exit (repair construction entrance as necessary)

BMP C106: Wheel Wash (repair wheel wash as necessary)

BMP C120: Temporary and permanent Seeding

BMP C124: Sodding

BMP C140: Dust Control

BMP C209: Outlet Protection

BMP C220: Storm Drain Inlet Protection (add more inlet protection, as necessary)

BMP C233: Silt Fence (add more silt fencing as necessary)

7.0 Reporting and Recordkeeping

7.1 Recordkeeping

7.1.1 Site Log Book

A site log book will be maintained for all on-site construction activities and will include:

- A record of the implementation of the SWPPP and other permit requirements;
- Site inspections; and,
- Stormwater quality monitoring.

For convenience, the inspection form and water quality monitoring forms included in this SWPPP include the required information for the site log book.

7.1.2 Records Retention

Records of all monitoring information (site log book, inspection reports/checklists, etc.), this Stormwater Pollution Prevention Plan, and any other documentation of compliance with permit requirements will be retained during the life of the construction project and for a minimum of three years following the termination of permit coverage in accordance with permit condition S5.C.

7.1.3 Access to Plans and Records

The SWPPP, General Permit, Notice of Authorization letter, and Site Log Book will be retained on site or within reasonable access to the site and will be made immediately available upon request to Ecology or the local jurisdiction. A copy of this SWPPP will be provided to Ecology within 14 days of receipt of a written request for the SWPPP from Ecology. Any other information requested by Ecology will be submitted within a reasonable time. A copy of the SWPPP or access to the SWPPP will be provided to the public when requested in writing in accordance with permit condition S5.G.

7.1.4 Updating the SWPPP

In accordance with Conditions S3, S4.B, and S9.B.3 of the General Permit, this SWPPP will be modified if the SWPPP is ineffective in eliminating or significantly minimizing pollutants in stormwater discharges from the site or there has been a change in design, construction, operation, or maintenance at the site that has a significant effect on the discharge, or potential for discharge, of pollutants to the waters of the State. The SWPPP will be modified within seven days of determination based on inspection(s) that additional or modified BMPs are necessary to correct problems identified, and an updated timeline for BMP implementation will be prepared.

7.2 Reporting

7.2.1 Discharge Monitoring Reports

Discharge Monitoring Reports (DMRs) will be submitted to Ecology monthly. If there was no discharge during a given monitoring period, the Permittee shall submit the form as required, with the words “No discharge” entered in the place of monitoring results. The DMR due date is 15 days following the end of each month.

Water quality sampling results will be submitted to Ecology monthly on Discharge Monitoring Report (DMR) forms in accordance with permit condition S5.B. If there was no discharge during a given monitoring period, the form will be submitted with the words “no discharge” entered in place of the monitoring results. If a benchmark was exceeded, a brief summary of inspection results and remedial actions taken will be included. If sampling could not be performed during a monitoring period, a DMR will be submitted with an explanation of why sampling could not be performed.

7.2.2 Notification of Noncompliance

If any of the terms and conditions of the permit are not met, and it causes a threat to human health or the environment, the following steps will be taken in accordance with permit section S5.F:

1. Ecology will be immediately notified of the failure to comply.
2. Immediate action will be taken to control the noncompliance issue and to correct the problem. If applicable, sampling and analysis of any noncompliance will be repeated immediately and the results submitted to Ecology within five (5) days of becoming aware of the violation.
3. A detailed written report describing the noncompliance will be submitted to Ecology within five (5) days, unless requested earlier by Ecology.

Any time turbidity sampling indicates turbidity is 250 nephelometric turbidity units (NTU) or greater or water transparency is 6 centimeters or less, the Ecology regional office will be notified by phone within 24 hours of analysis as required by permit condition S5.A (see Section 5.0 of this SWPPP for contact information).

In accordance with permit condition S2.A, a complete application form will be submitted to Ecology and the appropriate local jurisdiction (if applicable) to be covered by the General Permit.

Appendix A – Site Plans

Appendix B – Construction BMPs

Stabilized Construction Entrance (BMP C105)

Silt Fence (BMP C233)

Storm Drain Inlet Protection (BMP C220)

Infiltration Trench (BMP T7.20)

Temporary and Permanent Seeding (BMP C120)

Mulching (BMP C121)

Nets and Blankets (BMP C122)

Plastic Covering (BMP C123)

Topsoiling (BMP C125)

Dust Control (BMP C140)

Early application of gravel base on areas to be paved

Outlet Protection (BMP C209)

Appendix C – Alternative BMPs

The following includes a list of possible alternative BMPs for each of the 12 elements not described in the main SWPPP text. This list can be referenced in the event a BMP for a specific element is not functioning as designed and an alternative BMP needs to be implemented.

Element #1 - Mark Clearing Limits

High Visibility Plastic or Metal Fence (BMP C103)

Stake and Wire Fence (BMP C104)

Element #2 - Establish Construction Access

Wheel Wash (BMP C106)

Water Bars (BMP C203)

Element #3 - Control Flow Rates

Wattles (BMP C235)

Element #4 - Install Sediment Controls

Straw Bale Barrier (BMP C230)

Gravel Filter Berm (BMP C232)

Straw Wattles (BMP C235)

Portable Water Storage Tanks (Baker Tanks)

Construction Stormwater Chemical Treatment (BMP C250)

Construction Stormwater Filtration (BMP C251)

Element #5 - Stabilize Soils

Polyacrylamide (BMP C126)

Element #6 - Protect Slopes

Straw Wattles (BMP C235)

Surface Roughening (BMP C240)

Element #8 - Stabilize Channels and Outlets

Level Spreader (BMP C206)

Check Dams (BMP C207)

Element #9 – Control Pollutants

Concrete Handling (BMP C151)

Construction Stormwater Chemical Treatment (BMP C250)

Construction Stormwater Filtration (BMP C251)

Element #10 - Control Dewatering

Vegetated Filtration (BMP C236)

Additional Advanced BMPs to Control Dewatering:

Appendix D – General Permit

Appendix E – Site Inspection Forms (and Site Log)

The results of each inspection shall be summarized in an inspection report or checklist that is entered into or attached to the site log book. It is suggested that the inspection report or checklist be included in this appendix to keep monitoring and inspection information in one document, but this is optional. However, it is mandatory that this SWPPP and the site inspection forms be kept onsite at all times during construction, and that inspections be performed and documented as outlined below.

At a minimum, each inspection report or checklist shall include:

- a. Inspection date/times
- b. Weather information: general conditions during inspection, approximate amount of precipitation since the last inspection, and approximate amount of precipitation within the last 24 hours.
- c. A summary or list of all BMPs that have been implemented, including observations of all erosion/sediment control structures or practices.
- d. The following shall be noted:
 - i. locations of BMPs inspected,
 - ii. locations of BMPs that need maintenance,
 - iii. the reason maintenance is needed,
 - iv. locations of BMPs that failed to operate as designed or intended, and
 - v. locations where additional or different BMPs are needed, and the reason(s) why
- e. A description of stormwater discharged from the site. The presence of suspended sediment, turbid water, discoloration, and/or oil sheen shall be noted, as applicable.
- f. A description of any water quality monitoring performed during inspection, and the results of that monitoring.
- g. General comments and notes, including a brief description of any BMP repairs, maintenance or installations made as a result of the inspection.
- h. A statement that, in the judgment of the person conducting the site inspection, the site is either in compliance or out of compliance with the terms and conditions of the SWPPP and the NPDES permit. If the site inspection indicates that the site is out of compliance, the inspection report shall include a summary of the remedial actions required to bring the site back into compliance, as well as a schedule of implementation.

- i. Name, title, and signature of person conducting the site inspection; and the following statement: “I certify under penalty of law that this report is true, accurate, and complete, to the best of my knowledge and belief”.

When the site inspection indicates that the site is not in compliance with any terms and conditions of the NPDES permit, the Permittee shall take immediate action(s) to: stop, contain, and clean up the unauthorized discharges, or otherwise stop the noncompliance; correct the problem(s); implement appropriate Best Management Practices (BMPs), and/or conduct maintenance of existing BMPs; and achieve compliance with all applicable standards and permit conditions. In addition, if the noncompliance causes a threat to human health or the environment, the Permittee shall comply with the Noncompliance Notification requirements in Special Condition S5.F of the permit.

Site Inspection Form

General Information			
Project Name:			
Inspector Name:		Title:	
		CESCL # :	
Date:		Time:	
Inspection Type:	<input type="checkbox"/> After a rain event <input type="checkbox"/> Weekly <input type="checkbox"/> Turbidity/transparency benchmark exceedance <input type="checkbox"/> Other		
Weather			
Precipitation	Since last inspection	In last 24 hours	
Description of General Site Conditions:			

Inspection of BMPs						
<i>Element 1: Mark Clearing Limits</i>						
BMP:						
Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	
BMP:						
Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	
<i>Element 2: Establish Construction Access</i>						
BMP:						
Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	
BMP:						
Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

Element 3: Control Flow Rates							
BMP:							
Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	
BMP:							
Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	
Element 4: Install Sediment Controls							
BMP:							
Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	
BMP:							
Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	
BMP:							
Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	
BMP:							
Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	
BMP:							
Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

Element 5: Stabilize Soils

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

Element 6: Protect Slopes

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

Element 7: Protect Drain Inlets

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

Element 8: Stabilize Channels and Outlets

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

Element 9: Control Pollutants

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

Element 10: Control Dewatering

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
		Y	N	Y	N	NIP	

Stormwater Discharges From the Site		
	Observed?	Problem/Corrective Action

			Y	N	
Location					
	Turbidity				
	Discoloration				
	Sheen				
Location					
	Turbidity				
	Discoloration				
	Sheen				

Water Quality Monitoring	
Was any water quality monitoring conducted?	<input type="checkbox"/> Yes <input type="checkbox"/> No
If water quality monitoring was conducted, record results here:	
If water quality monitoring indicated turbidity 250 NTU or greater; or transparency 6 cm or less, was Ecology notified by phone within 24 hrs?	
	<input type="checkbox"/> Yes <input type="checkbox"/> No
If Ecology was notified, indicate the date, time, contact name and phone number below:	
Date:	
Time:	
Contact Name:	
Phone #:	
General Comments and Notes	
Include BMP repairs, maintenance, or installations made as a result of the inspection.	
Were Photos Taken?	<input type="checkbox"/> Yes <input type="checkbox"/> No
If photos taken, describe photos below:	

Appendix F – Engineering Calculations

Engineering calculations provided in Appendix B of the Technical Information Report